



City of Lufkin
Current Projects List - Status August -2003

No.	Job Name	Engineering Firm	Project Engineer	Engineering Cost To-Date	Land Acquisition Cost To-Date	Estimated Construction Cost	Bid Date	Contractor	Bid Amount	Construction Cost To-Date	Material Cost To-Date	Construction Start Date	Construction Completion Date	Percent Complete
8	Water Well No. 15	EGA	Rick Freeman	\$16,400.00	\$29,810.32	\$450,000	Mar-02	Weisinger Water Well	\$363,297.00	\$339,725.58	\$9,153.58	Jul-02	Jun-03	95%
16	Asbestos Waterline Project No. 10 - Loop, Harmony Hill	Barwin	Steve Bartlett	\$75,361.05	\$11,116.90	\$582,450	Nov-01	J& D Const.	\$788,148.00	\$799,560.00	\$2,608.35	Apr-02	Nov-02	38%
17	Asbestos Waterline Project No. 11 - Loop, FM 324, Etc.	SPI	Jeff Beaver	\$106,147.08	\$14,071.88	\$974,300	Nov-01	Duplicchain Contractors	\$618,479.00	\$640,556.75	\$0.00	Jun-02	Jan-02	65%
18	Copeland Street Reconstruction	G/L	Pat Oates	\$98,668.54	\$1,217.80	\$950,252	Nov-02	Doughie	\$1,099,761.00	\$677,440.53	\$69,043.24	Jan-03	Oct-03	62%
23	Chambers Park Bridge / Construction - Installation Only	City	Keith Wright	\$1,800.00	\$0.00	\$20,000	May-01	Ronson	\$10,500.00	\$10,500.00	\$0.00	Oct-01	Nov-01	100%
25	Asbestos Waterline Project No. 3 - BrookHollow	G/L	Pat Oates	\$91,926.68	\$1,090.04	\$960,000	Jan-02	D&J Plumbing	\$664,110.80	\$589,120.16	\$1,595.50	Jun-02	Dec-02	70%
26	Asbestos Waterline Project No. 4 - Northwest Loop	EGA	Rick Freeman	\$125,290.00	\$38,218.10	\$1,200,000	Nov-02	J& D Const.	\$1,035,487.00	\$1,037,347.17	\$0.00	Jan-03	Jul-03	65%
27	Asbestos Waterline Project No. 6 - Raguet	SPI	Jeff Beaver	\$117,328.50	\$40,153.86	\$1,220,000	Mar-03	Duplicchain Contractors	\$801,511.45	\$0.00	\$0.00	Jun-03	Mar-04	0%
30	Downtown Street & Utilities Improvements	KSA	Steven Dorman	\$170,980.42	\$0.00	\$2,109,300	Dec-02	Simon Traylor	\$1,968,053.75	\$432,304.53	\$22,966.82	Mar-03	Sep-04	22%
31	Downtown Sidewalk Improvements	KSA	Steven Dorman	\$113,888.86	\$612.92	\$2,075,390	Dec-02	Simon Traylor	\$2,756,791.70	\$358,310.19	\$0.00	Mar-03	Sep-04	13%
34	Civic Center Bleachers	G/L	Malcom McKinley	\$14,243.66	\$259.06	\$375,000	Dec-01	Timberline	\$360,093.00	\$360,668.00	\$0.00	Feb-02	Oct-02	100%
36	Angelina St. Reconstruction	EGA	Rick Freeman	\$177,030.06	\$433.80	\$1,949,995	Sep-02	Ajax Equipment Co.	\$1,406,314.00	\$735,695.96	\$111,591.14	Dec-02	Mar-04	50%
37	Abney St. Reconstruction	Klotz	Keith Bille	\$78,987.50	\$38,491.77	\$1,418,632				\$0.00	\$0.00			0%
38	Asbestos Waterline Project No. 2A - Copeland	G/L	Pat Oates	See Project #3	\$0.00	\$460,000	Jul-01	J& D Const.	\$383,552.50	\$411,800.54	\$450.00	Jul-01	Sep-02	100%
39	Asbestos Waterline Project No. 5	Barwin	Steve Bartlett	\$64,691.64	\$0.00	\$767,000				\$0.00	\$0.00			0%
40	Lotus Lane Wetlands Mitigation Project	EGA	Rick Freeman	\$21,097.30	\$373.60	\$185,000	Sep-02	Cox	\$59,895.00	\$67,395.00	\$96,133.85	Oct-02	Jun-03	95%
42	Settlement Sewer Project	Klotz	Keith Bille	\$72,102.08	\$29,970.90	\$400,000	Sep-02	Oscar Crawford	\$380,910.00	\$153,033.30	\$0.00	Nov-02	Jun-03	95%
46	Hoskins/Humason Waterline Replacement (TCDP)	G/L	Pat Oates	\$57,556.11	\$643.60	\$346,150	May-03	Oscar Crawford	\$371,284.00	\$0.00	\$0.00			0%
47	Lotus Lane Reconstruction (Bond)	Arcadis	Kelly Morris	\$179,125.77	\$0.00	\$2,120,000				\$0.00	\$0.00			0%
48	Whitehouse Drive TxDot	TxDot	Cheryl Flood	\$9,741.80	\$161,073.00	\$177,930				\$0.00	\$0.00			0%
49	Whitehouse Drive Reconstruction (Bond)	G/L	Pat Oates	\$0.00	\$0.00	\$1,737,550				\$0.00	\$0.00			0%
50	Asbestos Waterline Project No. 2B - Largent, Woodland	G/L	Pat Oates	\$103,900.00	\$0.00	\$0				\$0.00	\$0.00			0%
51	Kit McConnico Force Main	CMI	Kalambi	\$57,240.05	\$9,718.00	\$0				\$0.00	\$0.00			0%
52	Civic Center Carpet	G/L	Malcom McKinley	\$5,544.55	\$175.00	\$0				\$0.00	\$33,000.00			0%
53	Kit McConnico Park	Hall	Brian	\$7,686.18	\$0.00	\$0				\$176,592.10	\$55,384.01			0%
54	White Avenue Lift Station	KSA	Stephen Dorman	\$12,906.00	\$0.00	\$150,000	May-03	Duplicchain Contractors	\$129,567.00	\$0.00	\$0.00			0%
55	Well 15 Sitework & Waterline	G/L	Pat Oates	\$36,455.88	\$376.20	\$450,000	Jun-03	J&D Construction	\$436,294.60	\$0.00	\$0.00			0%
56	Water Plant Chlorination System	G/L	Pat Oates											
57	Whitehouse Utilities	EGA	Rick Freeman											
58	Waterline Loop 287/Tulane	G/L	Pat Oates											
59	Asbestos Waterline Project 12/13	SPI	Jeff Beaver											
60	Asbestos Waterline Project 15	EGA	Rick Freeman											
	Totals			\$1,816,099.71	\$377,806.75	\$21,078,949.00			\$13,634,049.80	\$6,790,049.81	\$401,926.49			

[return to lufkin website](#)